

# MANHOLE INSPECTION REPORT

**MANHOLE NO.** G-325

**LOCATION** – Yard Area SE  
Endevour Hall. Bldg. 1559

**GRADE** - STREET-ASPHALT

**DIAMETER** – 4.08'

**DEPTH** - 6.82'

**PHOTOGRAPH** - yes

**COVER** - Good Condition  
Heavy Duty

**PIPE CONNECTION**

Good Condition (out)  
Fair Condition (in)  
Good Condition (in)  
Good Condition (in)

**FRAME** - Good Condition  
Cast Iron

**EVIDENCE OF MANHOLE**

**SURCHARGE** – Yes

**FRAME TO CHIMNEY** - Grout Seal Fair Condition  
Deteriorated & Broken

**CHIMNEY** - Brick Construction  
Good Condition  
15" Height

**RECOMMENDED REPAIR PRIORITY**  
6.0

**CORBEL**— Brick Construction  
Good Condition

**TOTAL PROBABLE CONSTRUCTION COSTS**

**WALL** – Brick Construction  
Fair Condition  
Previously Rehabilitated

**BENCH** – Poured Concrete  
Good Condition  
Sludge Deposit

**INVERT** – Poured Concrete  
Good Condition  
Silt Deposit

**STEPS** – No Steps

